



SABLE HARBOR Northern Nevada Data Center — Master Plan

Document ID: SH-RT-FACILITY-001

Version: 1.0.0

Prepared: 2026-09-11

Owner: Enterprise Technology Services with Legal, Finance, Procurement and Facilities

Authority: Owner-authorized PR119 runtime mandate, pending repository acceptance

Structured companion: enterprise/services/source/runtime_sites_2026-09-11.json;
runtime_capital_plan_2026-09-11.json

Planning pin: 39.5450, -119.4550

Planning district: Tahoe-Reno Industrial Center / USA Parkway industrial corridor, Storey County, Nevada

Reality state: fictional Sable Harbor facility in real geography; no real parcel/APN claimed

Planning parcel: 7.5 acres

Planning acquisition date: 2026-09-04

Status at 2026-09-11: LAND ACQUIRED / PRECONSTRUCTION; 0% vertical construction; 0 kW commissioned owned critical capacity.

Purpose

The campus is the future Sable Harbor-owned primary computing estate for Alexandria, protected enterprise services, Atlas Meridian professional-plane services, and eligible private production workloads. Boise remains independent recovery. Reno colocation remains the transition primary until the owned site passes commissioning and service acceptance.

Site program

Reserve the 7.5-acre planning envelope for a 10,000–15,000 sq ft initial hardened building, secure perimeter/setback, dual fiber entrances, electrical yard, generator/fuel yard, closed-loop/dry heat rejection, loading/receiving, secure media handling, staff/service parking, stormwater/fire access, and a future second data-hall/module area.

Initial building program

- Secure lobby/mantrap and security station.
- Receiving/staging and quarantined equipment intake.
- Data Hall A: conventional compute/storage/network rows.
- AI Hall / high-density zone: liquid-ready, CDU space, high-density busway, enhanced floor loading.
- Network meet-me rooms A and B on opposite sides of the building.
- HSM/key room with separate access boundary.
- NOC/operations room and incident workspace.
- Secure spares/media room.
- Electrical rooms, UPS/battery rooms or modular equivalent, generator controls.

- Mechanical/cooling plant spaces.
- Fire/life-safety systems.
- Small technician office, break, sanitation, and maintenance support. This is not a general corporate office.

Capacity architecture

Layer	Phase I	Expansion	Ultimate planning path
Live IT after migration	75–150 kW	200–400 kW	1.0–1.2 MW high-demand case
Installed critical plant	250–500 kW	modular additions	1 MW practical design target
Utility/site pathway	0 until energized	>=1 MW	preserve 2 MW pathway if feasible
Cooling	mixed air + liquid-ready AI zone	liquid-first dense rows	high-density liquid capable

No map or register may depict ultimate capacity as installed capacity.

Construction timeline and truth state

Date	Milestone	State at 2026-09-11
2026-09-04	Planning-universe land closing	COMPLETE
2026-09-05–10-31	survey, geotechnical, environmental/drainage screen, title/planning geometry, utility and fiber route studies	IN PROGRESS
2026-09-15–12-15	concept + 30% architectural/MEP/security design; utility will-serve and carrier design	AUTHORIZED / NOT COMPLETE
2026-11-01–2027-03-31	60/90% design, permits, long-lead procurement plan, guaranteed-cost package	FUTURE
2027-04-01–06-30	site/civil works and secure perimeter enabling works, subject to permits/funding	FUTURE
2027-07-01–2028-02-29	hardened shell and utility/fiber backbone	FUTURE
2028-01-01–09-30	initial 250–500 kW modular electrical/mechanical plant and data-hall fitout, conditional on demand/funding gate	FUTURE / CONDITIONAL
2028-10-01–12-31	integrated systems testing, security acceptance, recovery/failover testing	FUTURE / CONDITIONAL
2029 earliest	production migration	NOT AUTHORIZED AS OPERATING DATE

The shell may be completed before critical plant is fully installed. A completed shell is SHELL_COMPLETE, not OPERATING_DATA_CENTER.

Capital planning envelope

Component	Planning amount
Land/site control	\$3.0M
Site/civil/security	\$1.0M
Hardened shell/support building	\$3.5M

Component	Planning amount
Utility/fiber backbone	\$1.0M
Initial critical plant	\$5.0M
Engineering/permitting/contingency	\$2.0M
Phase-I planning envelope	\$15.5M

Range for decision sensitivity: approximately \$10–20M before production IT hardware. These are synthetic planning amounts, not invoices, quotes, committed spend, or proof of available funding.

Acceptance gates

1. Land/planning geometry and title package complete.
2. Geotechnical/drainage/environmental screens accepted.
3. Utility will-serve and transformer/switchgear delivery path documented.
4. Two physically diverse fiber routes accepted.
5. 90% design and code/permitting package complete.
6. Finance approves funded phase and reconciles capital/cash/depreciation treatment.
7. Security approves perimeter, access, CCTV, receiving, HSM/key, and emergency designs.
8. Technology approves workload benchmark and capacity module.
9. Commissioning agent completes electrical/mechanical integrated systems tests.
10. Recovery test demonstrates Boise independence and failback.
11. Production owner accepts migration/rollback.

Map depiction rules

As of 2026-09-11 render the site as **acquired / preconstruction**, not a completed building. The planning parcel may be shown as an approximate 7.5-acre envelope around the planning pin, explicitly nonsurveyed. Building footprints remain proposed until design acceptance; construction-progress symbology must be date-aware.