

Northern Nevada Data Center — Layout and Space Program

Document ID: SH-RT-LAYOUT-001

Version: 1.0.0

Prepared: 2026-09-11

Owner: Enterprise Technology Services with Legal, Finance, Procurement and Facilities

Authority: Owner-authorized PR119 runtime mandate, pending repository acceptance

Structured companion: enterprise/services/source/runtime_sites_2026-09-11.json;
runtime_capital_plan_2026-09-11.json

Status: concept design basis; no completed building is asserted.

Planning building

Target initial gross area: **12,000 sq ft** within the approved 10,000–15,000 sq ft range. The concept must be engineered, code-checked, and reconciled to actual site conditions before becoming construction drawings.

Zone	Concept area	Function
Data Hall A	2,400 sf	conventional compute, storage, network rows
AI / High-Density Hall	1,800 sf	liquid-ready accelerator rows, CDUs, high-density distribution
Network rooms A/B	600 sf	physically separated carrier entrances/meet-me/edge
HSM / key room	250 sf	separately controlled key hardware and recovery materials
NOC / incident room	700 sf	operations, incident command, controlled monitoring
Secure receiving/quarantine	800 sf	receiving, inspection, staging, custody
Spares / secure media	550 sf	spares, removable media, destruction staging
Electrical / UPS / battery	1,700 sf	initial modular critical-power equipment
Mechanical / cooling / CDU support	1,200 sf	cooling distribution and controls
Security lobby/mantrap	350 sf	identity/visitor control
Technician/support/MEP circulation	1,650 sf	maintenance, sanitation, support, internal circulation
Total	12,000 sf	

Adjacency rules

Receiving must not open directly into a data hall. Network rooms A and B must be physically separated and fed from different property entrances. HSM/key room must not share the general NOC access group. AI Hall must adjoin mechanical/CDU support but remain separated from maintenance circulation. Electrical and generator/service areas

require maintenance access without traversing data halls. Visitor paths terminate at the security boundary unless specifically escorted.

Site layout

The 7.5-acre envelope reserves separate north/west and south/east telecom entrances, security setback, controlled vehicle gate, receiving/loading apron, electrical/substation/transformer area, generator/fuel yard, heat-rejection yard, emergency/fire access, parking, stormwater/drainage, and a future building/data-hall expansion pad.

Construction truth

As of 2026-09-11 every room, building footprint, utility yard, and site arrangement in this program is **PROPOSED DESIGN**. The only completed facility milestone is planning-universe land acquisition. Drawings and maps must not render these spaces as built until corresponding construction-status events are accepted.

Source-driven concept plates

The [runtime visual manifest](#) inventories 12 generated SVG/PDF/PNG plates. The one-level 120-by-100-foot concept floor plan preserves all 12,000 sf, with 1,650 sf of perimeter maintenance/egress routes and a controlled central access spine, separate key-room access, provider-independent network entrances and receiving separated from the halls. Doors, envelopes and equipment are proposed; licensed engineering and code acceptance are not asserted.

Controlled publication • Generated from docs/facilities/NORTHERN_NEVADA_DATA_CENTER_LAYOUT_PROGRAM_2026-09-11.md • Do not alter PDF manually