



Reno Primary / Boise Recovery Colocation Procurement and Negotiation Package

Document ID: SH-RT-PROC-001

Version: 1.0.0

Prepared: 2026-09-11

Owner: Enterprise Technology Services with Legal, Finance, Procurement and Facilities

Authority: Owner-authorized PR119 runtime mandate, pending repository acceptance

Structured companion: enterprise/services/source/runtime_sites_2026-09-11.json;
runtime_capital_plan_2026-09-11.json

Provider selections are locked as of 2026-09-11:

- **Reno primary:** Switch TAHOE RENO — The Citadel Campus.
- **Boise independent recovery:** IDACORE Boise, 2653 S Victory View Way, Boise, Idaho 83709.

This package is no longer a competitive provider-selection RFP. It is the mandatory quote, diligence, negotiation, contracting and acceptance schedule for the selected providers. Provider selection is not an executed contract and does not waive any mandatory requirement below. A selected provider's inability to meet a mandatory boundary is an owner exception requiring explicit resolution.

Switch Reno commercial schedule

Obtain binding or quote-stage pricing for 75, 100, 150, 200, and 250 kW usable IT commitments. For each show cabinets/cage/private suite, A/B power, metering, cooling density, liquid-cooling options, installation, cross-connects, carriers, 10/100 Gbps transport, OOB, remote hands, receiving/storage, cameras, taxes, deposits, minimum term, renewal/escalator, expansion reservation, relocation conditions, and all one-time/recurring charges.

Obtain written confirmation of the exact Switch building/campus allocation, customer enclosure model, maximum supported rack density, liquid-cooling path, expansion mechanism, and Nevada colocated-business tax-abatement process applicable to Sable Harbor-owned equipment. Public tax or uptime marketing statements are not sufficient accounting/control evidence.

IDACORE Boise recovery schedule

Obtain binding or quote-stage pricing for 10, 25, 50, and 100 kW recovery footprints with 100 TiB, 250 TiB, and 500 TiB durable-data scenarios. Current public planning baseline is \$300/kW/month with power included and a 12-month standard term; the executed commercial schedule controls after contracting.

Show cabinets/cage options, dual-path power delivery to Sable Harbor equipment, 100 TiB+ storage accommodation, independent Internet/transit carriers, replication/private transport options from Northern Nevada, remote hands, secure receiving, emergency expansion, cross-connects, IP transit, OOB, installation, taxes, deposits and all one-time/recurring charges.

Mandatory technical diligence — both providers

Provide single-line electrical diagrams sufficient for diligence; utility-feed description; UPS/generator redundancy; fuel runtime/replenishment; maintenance method; environmental ranges; maximum rack density; liquid cooling; fire

detection/suppression; carrier list and entrance map; meet-me rooms; physical access layers; CCTV retention; loading/receiving; remote-hands staffing; material single points of failure; and recent material outage history.

For Boise specifically, prove recovery independence from Switch Reno: carrier route and last-mile diversity, independent provider administration, independent credentials, and no requirement for Switch systems to restore protected services.

Mandatory assurance response

Provide current SOC 1 Type II and SOC 2 Type II or state why unavailable; report period and bridge letter; ISO 27001 scope if applicable; CUECs; subservice organizations; BCP/DR test summary; generator/UPS test summary; incident-response policy summary; insurance certificates; privacy/security incident notification terms; and evidence-delivery process.

IDACORE's public representation of SOC 2 Type II, PCI DSS, NIST 800-53, SSAE-16 and HITRUST readiness/certification is a diligence lead only. Sable Harbor must obtain the actual applicable report/certificate, scope, period, exceptions and bridge coverage before reliance.

Contract red lines

Sable Harbor owns all equipment/data/keys. No provider lien may prevent emergency access to or orderly removal of equipment/data. Provider personnel access to the Sable Harbor enclosure must be restricted/logged. Security incidents require ≤ 1 hour notification; P1 availability events ≤ 30 minutes. Ordinary material maintenance requires advance notice. Provider must support forensic preservation, audit evidence, recovery tests, and exit. Material subcontractor changes require notice. Pricing must identify escalators and pass-throughs.

Neither provider may obtain institutional authority over Alexandria, Atlas Meridian, Foundry Field, recovery priorities, encryption keys, entitlement decisions or Sable Harbor records merely by operating the facility layer.

Acceptance gates

Provider selection is complete. Contract and production acceptance remain gated by:

1. commercial schedule accepted by Finance/Procurement;
2. Legal acceptance of contract and exit/ownership rights;
3. Security acceptance of physical and provider-access controls;
4. Technology validation of power, cooling, carrier and management design;
5. audit-report/CUEC/subservice review;
6. installation and inventory reconciliation;
7. Reno isolated-administration test;
8. Boise independent-restore test;
9. evidence manifest completed;
10. accountable service owner signs production acceptance.

No provider is marked CONTRACTED or OPERATING until the corresponding evidence exists.